## Appendix E – Updated Time plan if Community Use moved into Main Building

	BROMSGROVE COUNCIL - FORMER MARKET HALL COVENANT RELATED DESIGN CHANGES  Task Name Start Finish   Jul   Jug   Sop   Oct   Juny   [Oct   Juny   Jung   Jung   Jung   Jung   Sop   Oct   Jung   Feb   Jung   Ju																										
ID	Task Name	Start	Finish	1 Jul	/  15 22 29	wg 05121926	Sep 502091623	Oct 80071421	Nov 280411182	Dec 502091623	Jan 13006 13 20	Feb	Mar 403101724	Apr 31071421	May 280512192	Jun 2602091623	Jul 3300711421	Aug 2804111182	Sep so1pa1sb2	0ct	Nov 270310172	Dec 401081522	Jan 29051219	Feb 260209162	Mar 1302091623	Apr 300613[2	May
1	CURRENT VE PROGRAMME																										
2	Site Surveys	11/06/24	29/07/24		-																						
3	VE Review / Design / Pricing / Client Sign Off	15/04/24	20/06/24																								
4	Restart Stage 4 Design	14/06/24	14/06/24	14/06																							
5	Resubmit Planning	24/06/24	20/09/24																								
6	Finalise Stage4 Design	24/06/24	16/08/24	-																							
7	Pricing	24/06/24	23/08/24																								
8	Client Review / Execute Main Contract	27/08/24	27/09/24																								
9	Enabling Works	07/05/24	15/08/24																								
10	Mobilisation	30/09/24	25/10/24																								
11	Main Contract	28/10/24	20/10/25																								
12	REVISED COVENANT RELATED DESIGN																										
13	Client Instruction	11/06/24	11/06/24	11/06																							
14	Stage 2 / 3 Redesign	11/06/24	30/09/24					h																			
15	Costings	25/06/24	30/09/24					-																			
16	Client Sign Off	01/10/24	14/10/24																								
17	Planning Submission	14/10/24	14/10/24					¢ 1.	4/10																		
18	Planning Approval	15/10/24	13/01/25					*			1																
19	Stage 4 Design	14/01/25	10/03/25																								
20	Pricing	14/01/25	24/03/25																								
21	Client Approval / Execute Contract	25/03/25	21/04/25																								
22	Mobilisation	22/04/25	19/05/25											<b></b>	1												
23	Main Contract	20/05/25	12/05/26																								-